GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA

UNSTARRED QUESTION NO:4993
ANSWERED ON:19.04.2001
ON GOING RAILWAY PROJECTS IN MAHARASHTRA
DILIP KUMAR MANSUKHLAL GANDHI;UTTAMRAO DEORAO PATIL

Will the Minister of RAILWAYS be pleased to state:

(a) the details of present status of on-going railway projects/surveys in Maharashtra;

(b) the expenditure incurred on each project till date; and

(c) the time by which these projects are likely to be completed ?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI DIGVIJAY SINGH)

(a) to (c): The present status of on-going railway projects/surveys in Maharashtra, including their anticipated cost, expected expenditure likely to be incurred till March 2001, outlay for 2001-02 and targets wherever fixed are at Appendix-I. Details of on-going surveys in Maharashtra are at Appendix-II.

Appendix-I

APPENDIX REFERRED TO IN REPLY TO PARTS (a) TO (c) OF LOK SABHA UNSTARRED QUESTION NO. 4993 FOR 19.4.2

S. No.	Name of Project	Latest Anticip-ated Cost	Expecte-d to end of 2000-01	Budget Outlay Proposed for 2001-02	Status
(Amount in Crores of Rupees)					
ON-GOING RAILWAY PROJECTS IN MAHARASHTRA					
New Lines					
1	Amravati-Narkher	175.30	39.58	8.00	Land acquisition in 6 villages out of 72 villeges have been completed. Earthwork and bridges for 18 section out of 27 has been taken up and work is in progress . Contracts for 9 major bridges have been awarded. Building work of Amrawati station building is nearing completion. Work is being progressed as per availability of resources.
2	Ahmednagar-Beed-Parli Vaijnath	353.08	3.46	3.00	Final location survey has been completed for 15 km from Ahmednagar end . Land acquisition plans & papers have been submitted to the State Govt. for this length.

				The work would be progressed once the land becomes available. Station building at Beed is also in progress.
3	Panvel-Karjat : Electrified Line (Phase-I)	106.90	34.38	14.00 All land except 10.64 hect. forest land has been acquired. Land acquisition process for forest land is in progress. Earth work in 7 sections out of 9 is in good progress where 79% progress have been achieved,Work on 2 out of 9 major bridges and 19 out of 39 minor bridges have been completed. Work on the 2.7 km long tunnel is in good progress. Work is being progressed as per availability of resources.
4	Baramati-Lonad	75.00	0.10	4.00 Final location survey has been taken up and is expected to be completed shortly.This will be followed by preparation of land acquisition plans and papers.
5	Puntamba-Shirdi	32.00	1.00	4.00 Final location survey has been completed. Land acquisition is being taken up.
	Gauge Conversion			
6	Miraj-Latur	329.02	105.30	20.00 The work is being progressed in phases. In the first phase, Gauge conversion work from Kuruduwadi to Pandharpur (52 km) has been completed . Residual works in the section are in progress. On Latur Road-Latur (42 km) earthwork and major and minor bridges have been completed. Ballast collection is nearing completion. Work on Kurduwadi-Latur (143 km) is in progress between Khurduwadi and Yedshi (113 km) section. No work on Osmanabad diversion (30 km) has been takenup. Miraj Pandharpur (137 km) ph IV work will be taken up as last phase of the project. Work is being progressed as per availability of reslources.
7	Mudkhed-Adilabad	170.51	37.60	20.00 The work has been taken up under BOLT scheme .Agency has not been able to progress the work of late due to financing problem. In case finance is made available project is expected to be completed in 18 months time.
8	Solapur-Gadag	265.77	130.04	10.00 The work is being done in phases. The work Solapur-Hotgi and Hotgi to Bijapur has been completed. Work is in progress on rest of section from Bijapur to Gadag which will be completed in the coming years as per availability of resources.Financial participation of Government of Karnataka in the project is being tried with a view to expedite early completion of this work.
9	Secunderaba d-Mudkhed	287.83	35.00	19.87 The work has been taken up in first phase from Mudkhed-

& Jankhampet-Bodhan				Nizamabad(96 Km). Supply of ballast 1,50,650cum out of 2,34,000 cum has been collected at site. On Mudkhed-Nizamabad in seven reaches earth work has been completed and in balance 13 reaches works are in progress. Work has also been taken up in the remaining sections. The possibility of getting private funding for part of the work is being explored, with a view of expediting its completion.
10 Akola-Purna	228.00	10.00	10.00	Final Location Survey is in progress. Arrangements are being made to take up earthwork and bridges in first section from Purna to Hingoli (95 km) .
11 Gondia-Chandafort	242.82	242.32	0.10	The work has been completed. Funds required for financial adjustments.
Doubling				
12 Daund-Bigwan	45.50	40.00	5.00	The work is in good progress where earthwork and bridges have been completed and linking is in progress and expected to be completed during 2001-02.
13 Diva-Vasai Rd.	142.00	120.71	20.00	In phase-I , 11 km from Vasai to Kaman has been commissioned and 17 Km from Kaman to Bhiwandi has been completed. Bhiwandi to Diva is in progress where earthwork and bridges have been taken up. The work will be completed during 2001-02.
14 Panvel-Roha-Land acquisition	4.10	3.10	0.10	Final Location Survey completed. Land acquisition is in progress and is likely to be acquired shortly.
15 Diva-Kaylan doubling of 5&6 line	49.00	7.00	13.00	Earthwork and Bridges in Diva-Dombivali and Dombivali-Kaylan are being taken up. Plans are under approval.
16 Panvel-Jasai-Jawaharlal Nehru Port Trust (JNPT)	48.00	1.00	1.00	Final location survey has been completed. Detailed planning has been taken up.
Metropolitan Transport Projects				
17 Kurla-Thane 5th & 6th line (Phase-I)	95.00	59.76	10.00	Work of earthwork, supply of Ballast, Track linking, Major Bridges, Foundation and erection of OHE structures and other works are in progress in stretches which are free from encroachments.
18 Thane-Turbhe-Nerul/Vashi part of corridor No.1 in Navi Mumbai	131.47	83.14	10.00	Civil works for second line are nearing completion. Electrification and signaling works are in progress. Delay in acquisition of land is affecting the progress of work.
19 Belapur-	92.50	82.38	8.00	Double line has been

Panvel Doubling 2000.Balance works to be executed by CIDCO are in progress.				commissioned and opened for commuter traffic on 14-4-
20 Belapur-Seawood-Uran : Electrified line to financial crunch being faced by CIDCO, execution of the project has been divided in two phases. Under first phase single line will be laid in the section.	163.49	20.99	21.40	Work of important bridge on Panvel creek ,construction of minor bridges ,sub way at Seawood and work at Sanpada carshed are in progress. Due
21 Kurla-thane 5th and 6th line	56.79	20.24	10.00	Earthwork, supply of Ballast, Bridges and 22 kV aerial feeder obstructing 5th and 6th
(Bhandup to Thane) Phase-II progress.				line by underground cable between Bhandup- Mulund and Mulund-Thane section is in
22 Thane-Mumbra 5th and 6th line submission to Planning Commission for their appraisal.	49.34	0.09	7.00	Work has been included in the Budget 2000-01 subject to clearances. Detailed survey report is beng processed for
23 Borivali-Virar : Quadrupling	401.66	64.56	40.00	Work for earth work, major & minor bridges yard remodelling and quarters is in progress.
24 Santacruz-Borivali : 5th line certain locations due to delay in removal of encroachment, has been restarted. Borivali-Andheri section has already been commissioned.	87.89	82.42	5.00	Work on all minor and major bridges have been completed. Work which was held up at
25 Virar-Dahanu Road : Autoblock Signalling	39.19	14.65	17.50	Signalling works completed. Ancillary works in progress.
26 Virar Dahanu Road - Development of facilities for introductio n of EMUs and terminal facilities at Dahanu Road	25.82	0.01	0.10	Work has been included in the budget of 2000-2001 subject to necessary clearances. Process for obtaining clearances has been initiated.
Railway Electrification				
27 Udhna-Jalgaon	138.13	59.16	15.31	Target is March 2003.

Appendix-II

APPENDIX REFFERED TO IN REPLY TO PARTS (a) TO (c) OF LOK SABHA UNSTARRED QUESTION NO. 4993 FOR 19.4.2001

S. No.	Name of the Project	Plan head	Status
1	Rotegaon-Punthamba	New Line	Survey is in

progress.
2 Wardha-Pusad-Nanded New Line Survey is in progress.
3 Solapur-Tuljapur- Osmanabad New Line Survey is in progress.
4 Chinchwad and Roha New Line Not yet taken up.
5 Shirpur-Mhow New Line Survey is in progress.
6 Pune and Nasik New Line Survey is in progress.
7 Khandwa to Nardana via Khargone, Sendhwa New Line Survey is in progress.
8 Jalna-Khamgaon New Line Survey is in progress.
9 Pulgaon-Arvi GC with extn. to Amla Gauge Conversion Survey is in progress.
10 Pune-Lonavla Quadrupling Doubling Survey is in progress.
11 Daund – Manmad Doubling Survey is in progress.
12 Kalyan_Kasara 3rd line. Doubling Survey is in progress.
13 Daund-Bigwan-Gulbarga Doubling Survey is in progress.
14 Umrer to Nagpur via Khaperkheda and Koradi New Line Survey is in progress.
15 Ramtek to Gotegaon via Khawasa, Seoni and Dhuma New Line Survey is in progress.
16 Umrer to Nagbhir Gauge Conversion Survey is in progress.
17 Chhindwara-Nainpur Gauge Conversion Survey is in progress.
18 Naghbir to Nagpur Gauge Conversion Survey is in progress.
19 Chhindwara – Nagpur Gauge Conversion Survey is in progress.
20 Mumbai Central-Boravali Doubling Survey is in progress.
21 Dahanu Road – Nashik Road New Line Survey is in progress.